

Villa Del Monte Water Company
Water Tank Replacement and Chloramine Modifications
Revised Schedule (11/1/19)

Milestone	Estimated Completion Date
Task 2: Design Phase	October 12, 2019 – February 14, 2020
Additional Topo Survey	November 4, 2019
90% PS&E	November 29, 2019
Client Review of 90% PS&E	November 29 to December 6, 2019
100% PS&E	December 13, 2019
District Review of 100% PS&E	December 13 to December 20, 2019
Regional Board Review of 100% PS&E	December 13 to February 7, 2020
Final Bid Package	February 14, 2020
Task 3: Permitting Support	October 12, 2019 – February 14, 2020
Draft Engineering Report	December 13, 2019
Draft SWT Ops Plan Revision	December 13, 2019
Draft Startup/Pilot Monitoring Plan	December 13, 2019
Submit Final County Building Permit Application	December 13, 2019
Complete CEQA Exemption	December 13, 2019
District Review of Reports	December 13 to December 20, 2019
Submit Application, Regional Board Review of Application and Reports	December 23 to February 7, 2020
Finalize Regional Board Reports and Submit Final Application	February 14, 2020
Task 4: Bid and Construction	February 21, 2020 – November 27, 2020
Bidding Period	February 21 to March 20, 2020
Award Project	April 3, 2020
Preconstruction and Submittals	April 17 to May 15, 2020
Contractor Mobilize to Site	May 18 2020
Start Construction	May 25, 2020
Complete Construction	November 27, 2020